



HP Scitex LX Printer family

Site preparation checklist

© 2010 Hewlett-Packard Development
Company, L.P.

First edition


Legal notices

The information contained herein is subject
to change without notice.

The only warranties for HP Products and
services are set forth in the express warranty
statement accompanying such products and
services. Nothing herein should be
construed as constituting an additional
warranty. HP shall not be liable for technical
or editorial errors or omissions contained
herein.

1 Instructions

Complete the following address information, contact information, and checklist. If a checklist item cannot be completed or is unnecessary, add a short explanation under “Comments.” Once you have completed the checklist, sign it and send it to your reseller or HP sales representative a minimum of two weeks before the delivery date.

 **NOTE:** Some checklist items are marked ‘(Required)’, which means that you cannot proceed with installation until you have checked the ‘Yes’ box.

When you sign this document, you are confirming that the site has been prepared according to the specifications provided in the *Site preparation guide*, that all checklist items have been completed and that the site is prepared and ready for delivery and installation.

2 Checklist

Address information

Company name	Postal code
Street address	Telephone
City	Fax
Country	E-mail

Contact persons

	Name	Telephone	Email
Company engineer or technician			
System administrator			
Operators to be trained on printer use and maintenance			

Printer	
HP Scitex LX600	<input type="checkbox"/>
HP Scitex LX800	<input type="checkbox"/>

General access & equipment unloading	Yes	No	Comments
Is there an easily accessible unloading area, with sufficient space to unload and maneuver the equipment?	<input type="checkbox"/>	<input type="checkbox"/>	
Has the route to the installation area been checked to meet all requirements (height, width, and clearance of ceilings, doorways, and corridors) and is the conveyance route clear?	<input type="checkbox"/>	<input type="checkbox"/>	
Is a power outlet available near the site where you plan to disassemble the crate (for the electric screwdriver used to disassemble the crate)?	<input type="checkbox"/>	<input type="checkbox"/>	
Have specialist movers been contracted to unload and move the equipment on the date required?	<input type="checkbox"/>	<input type="checkbox"/>	
Are the specialist movers aware of the specifications provided in this document?	<input type="checkbox"/>	<input type="checkbox"/>	
Are there one or more suitable forklifts contracted for installation?	<input type="checkbox"/>	<input type="checkbox"/>	

General access & equipment unloading	Yes	No	Comments
Are there skates available to help position the crate?	<input type="checkbox"/>	<input type="checkbox"/>	
Is there a pallet jack available to help position the crate?	<input type="checkbox"/>	<input type="checkbox"/>	
Will you install the printer on a second level or higher? If so, is there a suitable crane contracted for installation? Are the appropriate crane attachments available?	<input type="checkbox"/>	<input type="checkbox"/>	
Will the operator be available for the installation training which lasts two full working days?	<input type="checkbox"/>	<input type="checkbox"/>	

Room layout and flooring	Yes	No	Comments
Is there sufficient space around the equipment?	<input type="checkbox"/>	<input type="checkbox"/>	
Has all room construction and painting been completed?	<input type="checkbox"/>	<input type="checkbox"/>	
Does the floor load-bearing capacity meet the specifications in this guide?	<input type="checkbox"/>	<input type="checkbox"/>	
Does the floor surface meet the specifications in this guide? If special reinforcements are necessary, are they completed?	<input type="checkbox"/>	<input type="checkbox"/>	

Safety requirements	Yes	No	Comments
Is there an emergency exit in the print production area, with easy access and free from any obstruction?	<input type="checkbox"/>	<input type="checkbox"/>	
Have the two fire extinguishers been fitted in the prescribed locations in the print production and storage areas? Is the print production fire extinguisher rated for electrical fire?	<input type="checkbox"/>	<input type="checkbox"/>	
Have strategic locations been allocated for the fixture and display of the appropriate safety warning signs?	<input type="checkbox"/>	<input type="checkbox"/>	

Electrical installation	Yes	No	Comments
HP Scitex LX800 only: Is the three phase power cord available?	<input type="checkbox"/>		(Required)
Has the tri-phase branch circuit breaker been correctly installed? (LX600: 3 Poles, 40 A) (LX800, 200–220V: 3 Poles, 63 A) (LX800, 380–415V: 3 Poles, 40 A)	<input type="checkbox"/>		(Required)
Has the single-phase branch circuit breaker (2 poles, 20 A) been correctly installed?	<input type="checkbox"/>		(Required)
Would the printer's integrated residual current circuit breakers (also known as the GFI) operate in case of a current leakage fault to the printer's chassis (even if an isolation device is installed)?	<input type="checkbox"/>		(Required)
Is the grounding conductor properly installed?	<input type="checkbox"/>		(Required)
Have you booked the services of an electrician for the day of installation?	<input type="checkbox"/>		(Required)

Electrical installation	Yes	No	Comments
Is the electrician aware of all requirements and specifications highlighted in this document?	<input type="checkbox"/>		(Required)
Is the Power Distribution Unit (PDU) correctly installed?	<input type="checkbox"/>		(Required)
Is the tri-phase line-to line voltage inside the specified voltage range: 200–220 V~ (±10%) or 380–415 V~ (–10%, +6%)?	<input type="checkbox"/>		Specify nominal mains voltage:
Is the single-phase line voltage inside the specified voltage range: 115–127 V~ (±10%) or 200–240 V~ (–10%, +6%)?	<input type="checkbox"/>		Specify nominal mains voltage:

Electrical configuration	Yes	No	Comments
Do you need an Uninterrupted Power Supply (UPS)? If so, is it correctly installed?	<input type="checkbox"/>	<input type="checkbox"/>	
LX600 only: Will the power supply be more than five meters from the printer? If so, does the electrician understand that the power cables will require extensions?	<input type="checkbox"/>	<input type="checkbox"/>	
LX800 only: Will the power supply be more than five meters from the printer? If so, does the electrician understand that the single phase power cable will require an extension?	<input type="checkbox"/>	<input type="checkbox"/>	
LX800 only: A three-phase power cord is not supplied with the printer, does the electrician understand that a three-phase power cord must be provided according to printer specifications and local laws?	<input type="checkbox"/>	<input type="checkbox"/>	
If local regulations specify that you must use electrical plugs to connect the printer to the power supply, does the electrician have the required plugs ready for installation?	<input type="checkbox"/>	<input type="checkbox"/>	

Networking requirements	Yes	No	Comments
Have network connections been supplied?	<input type="checkbox"/>	<input type="checkbox"/>	
Do you have a LAN cable long enough to connect the printer to the network?	<input type="checkbox"/>	<input type="checkbox"/>	

RIP requirements	Yes	No	Comments
Is HP Scitex Onyx RIP (Production House) CQ756A installed on the computer?	<input type="checkbox"/>	<input type="checkbox"/>	
Is HP Scitex Caldera RIP (GrandRIP+) CQ755A installed on the computer?	<input type="checkbox"/>	<input type="checkbox"/>	
Do you have a color sensor that is compatible with the RIP?	<input type="checkbox"/>	<input type="checkbox"/>	

Environmental requirements	Yes	No	Comments
Have the temperature and humidity requirements been satisfactorily met in the print production area, and is there adequate ventilation or air conditioning?	<input type="checkbox"/>	<input type="checkbox"/>	

Environmental requirements	Yes	No	Comments
Have the temperature and humidity requirements been satisfactorily met in the storage area?	<input type="checkbox"/>	<input type="checkbox"/>	
Is the print production area free from dirt and dust?	<input type="checkbox"/>	<input type="checkbox"/>	
Does the print production area have sufficient lighting?	<input type="checkbox"/>	<input type="checkbox"/>	
Have you met or exceeded all the requirements specified in the <i>Site preparation guide</i> ?	<input type="checkbox"/>		(Required)

Date of site preparation completion

Site preparation guide edition number or copyright date

Customer signature
